257.83 (b) (2)	REPORT OF ANNUAL INSPECTION OF CCR SURFACE IMPOUNDMENT				
	FACILITY NAME: Plant McDonough Ash Pond 1 (AP-1)				
	OWNER/OPERATOR OF FACILITY: Georgia Power Company				
	INSPECTION DATE: May 13, 2021				
	INSPECTING ENGINEER: Patrick B. Rhodes, P.E. (Georgia P.E. License # 24586)				
	Southern Company Services Fossil Dam Safety				
	Based on the results of the inspection and review of the data provided by a qualified Professional Engineer, it is my professional opinion that the report has been completed in accordance with 40 CFR 257.83(b).				
(i)	ANY CHANGES IN GEOMETRY OF THE IMPOUNDING STRUCTURE SINCE THE PREVIOUS ANNUAL INSPECTION (YES OR NO)?			No	
	(IF YES, DESCRIBE): N/A				
(ii)	LOCATION AND TYPE OF EXIS	STING INSTRUMENTATION			N/A (No Instrumentation)
(ii)	MAXIMUM RECORDED READ PREVIOUS ANNUAL INSPECT	M RECORDED READING OF EACH INSTRUMENT SINCE S ANNUAL INSPECTION			N/A (No Instrumentation)
(iii)	APPROXIMATE MINIMUM, MAXIMUM AND PRESENT DEPTH AND ELEVATION OF THE IMPOUNDED WATER SINCE PREVIOUS ANNUAL INSPECTION				
	MIN. DEPTH: 0 ft	MAX. DEPTH: 0 ft PRES		PRESENT	DEPTH: 0 ft*
	MIN. ELEVATION: N/A*	MAX. ELEVATIO		PRESENT ELEVATION: N/A*	
(iii)	APPROXIMATE MINIMUM, MAXIMUM AND PRESENT DEPTH AND ELEVATION OF CCR SINCE PREVIOUS ANNUAL INSPECTION.				
	MIN. DEPTH: 0 ft MAX. DEPTH: 62 ft			PRESENT DEPTH: Up to 62 ft	
	MIN. ELEVATION: EL 748 ft			PRESENT	ELEVATION: Up to EL 812 ft
(iv)	APPROXIMATE STORAGE CAPACITY OF IMPOUNDING STRUCTURE AT TIME OF INSPECTION.		0 yd ³ *		
(v)	APPROXIMATE VOLUME OF I WATER AND CCR AT TIME OF		WATER: 0 yd ³ *		CCR: 1,400,000 yd ³ **
(vi)	ANY APPEARANCE OF AN ACTUAL OR POTENTIAL STRUCTURAL WEAKNESS OF THE CCR UNIT, IN ADDITION TO ANY EXISTING CONDITIONS THAT ARE DISRUPTING OR HAVE THE POTENTIAL TO DISRUPT THE OPERATION AND SAFETY OF THE CCR UNIT AND APPURTENANT STRUCTURES (YES OR NO)?			No	
(vii)	(IF YES, DESCRIBE): N/A ANY OTHER CHANGE(S) WHICH MAY HAVE AFFECTED THE STABILITY OR OPERATION SINCE THE PREVIOUS ANNUAL INSPECTION (YES OR NO)? (IF YES, DESCRIBE): N/A				No

^{*} Construction of a cover system for closure in-place is complete. AP-1 no longer impounds water.

** Cubic yard estimates are derived by qualified personnel from available information.